

FERC SCOPING DOCUMENT 2
Appendix B: Kaweah Project Process Plan and Schedule
May 18, 2017

Shaded milestones are unnecessary if there are no study disputes. If the due date falls on a weekend or holiday, the due date is the following business day. Early filings or issuances will not result in changes to these deadlines.

Responsible Party	Pre-Filing Milestone^a	FERC Regulation	FERC Date^{b, c}	Actual Date
Applicant	Issue Public Notice for NOI/PAD	5.3(d)(2)	12/14/16	12/14/16
Applicant	File NOI/PAD with FERC	5.5, 5.6	12/14/16	12/14/16
FERC	Issue Notice of Commencement of Proceeding; Issue Scoping Document 1	5.8	2/12/17	2/10/17
FERC	Kaweah Project Scoping Meetings and Environmental Site Review	5.8(b)(viii)	3/14/17 3/15/17	3/14/17 3/15/17
All stakeholders	PAD/SD1 Comments and Study Requests Due	5.9	4/13/17	4/13/17
FERC	Issue Scoping Document 2	5.1	5/28/17	5/18/17
Applicant	File Proposed Study Plan	5.11(a)	5/28/17	5/24/17
All stakeholders	Proposed Study Plan Meeting	5.11(e)	6/27/17	6/21/17
All stakeholders	Proposed Study Plan Comments Due	5.12	8/26/17	8/22/17
Applicant	File Revised Study Plan	5.13(a)	9/25/17	9/19/17
All stakeholders	Revised Study Plan Comments Due	5.13(b)	10/10/17	10/4/17
FERC	Director's Study Plan Determination	5.13(c)	10/25/17	10/24/17
FS, FWS, Ecology	Any Study Disputes Due	5.14(a)	11/14/17	–
Dispute Panel	Third Dispute Panel Member Selected	5.14(d)	11/29/17	–
Dispute Panel	Dispute Resolution Panel Convenes	5.14(d)(3)	12/4/18	–
Applicant	Applicant Comments on Study Disputes Due	5.14(j)	12/9/17	–
Dispute Panel	Dispute Resolution Panel Technical Conference	5.14(j)	12/14/17	–
Dispute Panel	Dispute Resolution Panel Findings Issued	5.14(k)	1/3/18	–
FERC	Director's Study Dispute Determination	5.14(l)	1/23/18	–
Applicant	First Study Season	5.15(a)	2018	2018
Applicant	Initial Study Report	5.15(c)(1)	10/25/18	10/18/18
All stakeholders	Initial Study Report Meeting	5.15(c)(2)	11/9/18	11/1/18
Applicant	Initial Study Report Meeting Summary	5.15(c)(3)	11/24/18	
All stakeholders	Any Disputes/Requests to Amend Study Plan Due	5.15(c)(4)	12/24/18	
All stakeholders	Responses to Disputes/Amendment Requests Due	5.15(c)(5)	1/23/19	
FERC	Director's Determination on Disputes/Amendments	5.15(c)(6)	2/22/19	
Applicant	Second Study Season	5.15(a)	2019	
Applicant	Updated Study Report due	5.15(f)	10/24/19	

FERC SCOPING DOCUMENT 2
Appendix B: Kaweah Project Process Plan and Schedule
May 18, 2017

Responsible Party	Pre-Filing Milestone^a	FERC Regulation	FERC Date^{b, c}	Actual Date
All stakeholders	Updated Study Report Meeting	5.15(f)	11/8/19	
Applicant	Updated Study Report Meeting Summary	5.15(f)	11/23/19	
All stakeholders	Any Disputes/Requests to Amend Study Plan Due	5.15(f)	12/23/19	
All stakeholders	Responses to Disputes/Amendment Requests Due	5.15(f)	1/22/20	
FERC	Director's Determination on Disputes/Amendments	5.15(f)	2/21/20	
Applicant	File Preliminary Licensing Proposal ^d	5.16(a)	8/3/19	
All stakeholders	Preliminary Licensing Proposal Comments Due	5.16(e)	11/1/19	
Applicant	File Final License Application	5.17	12/31/19	
Applicant	Issue Public Notice of License Application Filing	5.17(d)(2)	1/14/19	

- ^a The activity description is a good faith effort to summarize the pertinent regulation. The reader is encouraged to read the specific regulation.
- ^b When an activity is contingent on completion of a previous activity, the schedule assumes the previous activity is completed the latest date possible for that previous activity, unless otherwise indicated.
- ^c According to 18 CFR § 385.2007(a)(2), if a filing date falls on a Saturday, Sunday, or federal legal public holiday, the deadline for filing becomes the next business day. The schedule includes this consideration.
- ^d This ILP schedule assumes that studies begin when FERC issues its Study Determination and may continue for two years or more.